

Stormwater Treatment Facility Final Report Special Inspections

Planning and Development Services Department		
Project Address:	Project	Name:
Permit # Special Inspec		pection Agency or Agent:
following items in accordance with the	City of Overland that the work is	ng under my direction inspected and/or tested the nd Park Design and Construction Standards, approved in substantial compliance with the City of Overland and specifications.
Check appropriate items for Extended Dry Detention Basins:		
☐ FINAL GRADES, LOCATIONS, VOLUME CONFORM WITH CONSTRUCTION PLANS		☐ PRETREATMENT DEVICE INSTALLED AT LOCATION/ELEVATION SHOWN ON PLANS
☐ STAFF GAGE OR VERTICAL MARKER PROVIDED FOR SEDIMENT FOREBAY		OVERFLOW INSTALLED AT LOCATION/ ELEVATIONS SHOWN ON PLANS
☐ TRASH RACKS PROVIDED ON OUTLET STRUCTURE		☐ EMERGENCY SPILLWAY MEETS DIMENSIONS, ELEVATION, AND LOCATION SHOWN ON PLANS
☐ INLET WORKS EROSION CONTROL INSTALLED AT LOCATION/ELEVATIONS SHOWN ON PLANS		☐ PLANT MATERIALS MEET SIZE, DENSITY, TYPE, AND LOCATION AS SHOWN ON PLANS
☐ PLANT MATERIALS MEET SIZE, DENSITY, TYPE AND LOCATION AS SHOWN ON PLANS		☐ TYPE AND THICKNESS OF MULCH INSTALLED PER PLANS
☐ LOW FLOW CHANNEL INSTALLED PER PLANS		☐ FENCE INSTALLED (IF REQUIRED)
☐ MULCH NETTING INSTALLED PER MANUFACTURER'S SPECIFICATIONS		☐ MINIMUM 6" FREEBOARD BETWEEN OVERFLOW ELEVATION AND LOWEST ADJACENT PAVEMENT ELEVATION
OTHER		ADJACEMITA VENERAL ELEVATION
Professional Seal		
Signature Date		
Submit to:	Submit to: Engineering Services Division Planning and Development Services Department City of Overland Park, 8500 Santa Fe Drive, Overland Park, KS 66212 eod@opkansas.org Phone: 913-895-6223 Fax: 913-895-5016	